

WALLA WALLA REGIONAL AIRPORT
6/10/2022 Updated Schedule - Apron Rehabilitation Project

Task Name	Duration	Calendar Days	Start	Finish
ZONE 1 - WA 06, 09 & 10				
WA 06 & 10 CONCRETE JOINT SAW-CUTTING, CLEANING & SEALING				FRI 6/17/22
WA 09 (REMOVED WA 10 3.30.22)	71 days	107 days	Mon 3/21/22	Tue 7/5/22 ★
RUBBLIZE CONCRETE AT WA 09 - ANTIGO	3 days	3 days	Mon 3/21/22	Wed 3/23/22
ASPHALT REMOVAL - NELSON	1 day	1 days	Mon 3/21/22	Mon 3/21/22
REMOVE RUBBLIZED CONCRETE & SUBGRADGE WA 09	12 days	16 days	Mon 4/18/22	Tue 5/3/22
PREP SUBGRADE	2 days	2 days	Thu 4/21/22	Fri 4/22/22
STORM WA-10 (IMPACTED BY DISCOVERED FUEL TANK, COMPLETION UNKNOWN)	9 days	16 days	Tue 5/3/22	Wed 5/18/22
STORM CB-F REDESIGN & INSTALL??	10 days	15 days	Mon 5/23/22	Mon 6/6/22
STORM STRUCTURE CUTTING/REASSEMBLING??	8 days	11 days	Mon 5/23/22	Thu 6/2/22
WATER LINE LEAK & CHANGE ORDER	14 days	19 days	Mon 5/23/22	Fri 6/10/22
PPL ELECTRICAL INSTALL UNDERGROUND??	12 days	18 days	Mon 5/23/22	Thu 6/9/22
PREP SUBGRADE & GEOFABRIC	4 days	4 days	Mon 6/13/22	Thu 6/16/22
PORT - Air Coup A/C Fly-In	2 days	4 days	Fri 6/10/22	Mon 6/13/22
ROCK & PREP (P-154 & P-209)	7 days	11 days	Fri 6/17/22	Mon 6/27/22
PORT - Dart Emergency Drill Flood Run	2 days	3 days	Sat 6/18/22	Mon 6/20/22
PAVE (PRIME, 2" LIFT, TACK 2" LIFT) - CWA	3 days	3 days	Tue 6/28/22	Thu 6/30/22
AIRFIELD PAVEMENT MARKINGS	2 days	4 days	Fri 7/1/22	Mon 7/4/22
UTILITY ADJUSTMENTS	2 days	4 days	Fri 7/1/22	Mon 7/4/22
TIE DOWN ANCHORS	3 days	5 days	Fri 7/1/22	Tue 7/5/22
MOBILIZE ZONE 2 - WA 03 (6 -10'S SCHEDULE)	17 days	20 days	Thu 6/30/22	Tue 7/19/22
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Thu 6/30/22	Thu 6/30/22
ASPHALT REMOVAL - NELSON	2 days	2 days	Thu 6/30/22	Fri 7/1/22
RUBBLIZE CONCRETE - ANTIGO	2 days	2 days	Thu 6/30/22	Fri 7/1/22
REMOVE RUBBLIZED CONCRETE	4 days	5 days	Fri 7/1/22	Tue 7/5/22
INSTALL UNDERDRAIN	4 days	5 days	Sat 7/2/22	Wed 7/6/22
PREP SUBGRADE	5 days	5 days	Mon 7/4/22	Fri 7/8/22

GEOTEXTILE FABRIC	2 days	2 days	Wed 7/6/22	Thu 7/7/22
ROCK & PREP (P-154 & P-209)	6 days	7 days	Fri 7/8/22	Thu 7/14/22
PAVE HEAVY & LIGHT - CWA	4 days	5 days	Fri 7/15/22	Tue 7/19/22
AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Mon 7/18/22	Tue 7/19/22
MOBILIZE ZONE 3 - WA 07, 08 & EAST WA 05 (FULL REMOVAL)	232 days	404 days	Sun 7/25/21 ★	Thu 9/1/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 7/18/22	Mon 7/18/22
RUBBLIZE CONCRETE - ANTIGO	3 days	3 days	Mon 7/18/22	Wed 7/20/22
REMOVE RUBBLIZED CONCRETE & SUBGRADE	7 days	13 days	Wed 7/20/22	Mon 8/1/22
ASPHALT REMOVAL - PWY/NELSON TRUCKING	2 days	2 days	Tue 7/19/22	Wed 7/20/22
TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	2 days	2 days	Tue 7/19/22	Wed 7/20/22
TRENCH DRAIN PLACE - NELSON CONCRETE	5 days	8 days	Thu 7/21/22	Thu 7/28/22
INSTALL STRUCTURES & UNDERDRAIN	5 days	8 days	Thu 7/21/22	Thu 7/28/22
PORT - AZCAF Arizona Commemorative Air Force	6 days	8 days	Sun 7/25/21	Sun 8/1/21
PREP SUBGRADE	7 days	10 days	Tue 8/2/22	Thu 8/11/22
GEOTEXTILE FABRIC	2 days	2 days	Mon 8/15/22	Tue 8/16/22
ROCK & PREP	7 days	10 days	Tue 8/16/22	Thu 8/25/22
PAVE (PRIME, 2 LIFT, TACK 2 LIFT) - CWA	4 days	4 days	Mon 8/29/22	Thu 9/1/22
AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Tue 8/30/22	Wed 8/31/22
MOBILIZE ZONE 4 - WA 04 & 05	20 days	32 days	Mon 8/29/22 ★	Thu 9/29/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 8/29/22	Mon 8/29/22
INSTALL STORM & UNDERDRAIN	6 days	9 days	Mon 8/29/22	Tue 9/6/22
ASPHALT REMOVAL - PWY/NELSON TRUCKING	3 days	3 days	Mon 8/29/22	Wed 8/31/22
RUBBLIZE CONCRETE - ANTIGO	5 days	8 days	Wed 8/31/22	Wed 9/7/22
MILL/REMOVE RUBBLIZED CONCRETE - PWY/NELSON TRUCKING	4 days	7 days	Tue 9/6/22	Mon 9/12/22
TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	3 days	3 days	Tue 9/6/22	Thu 9/8/22
TRENCH DRAIN PLACE - NELSON CONCRETE	5 days	8 days	Mon 9/12/22	Mon 9/19/22
PREP CONCRETE HEAVY PAVE PADS SUBGRADE	2 days	2 days	Tue 9/13/22	Wed 9/14/22
PREP SUBGRADE	3 days	3 days	Mon 9/12/22	Wed 9/14/22
PAVE (PRIME, 2 LIFT, TACK 2 LIFT) & CONCRETE BASES - CWA	4 days	7 days	Tue 9/13/22	Mon 9/19/22
TIE DOWN ANCHORS	3 days	3 days	Tue 9/20/22	Thu 9/22/22

PLACE CONCRETE HEAVY PAVE - NELSON CONCRETE	3 days	6 days	Thu 9/15/22	Tue 9/20/22
PREP HEAVY PAVE SUBGRADE	2 days	5 days	Thu 9/15/22	Mon 9/19/22
GEOFABRIC	1 day	1 days	Tue 9/20/22	Tue 9/20/22
ROCK (6" BASE COURSE)	3 days	6 days	Wed 9/21/22	Mon 9/26/22
PAVE (PRIME, 5" LIFT, TACK, 2" LIFT, TACK, 2" LIFT) - CWA	2 days	2 days	Tue 9/27/22	Wed 9/28/22
AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Wed 9/28/22	Thu 9/29/22
MOBILIZE ZONE 5 - WA 01	18 days	30 days	Thu 9/29/22 ★	Fri 10/28/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Thu 9/29/22	Thu 9/29/22
INSTALL STORM & UNDERDRAIN	8 days	14 days	Thu 9/29/22	Wed 10/12/22
ASPHALT REMOVAL - PWY/NELSON TRUCKING	4 days	7 days	Thu 9/29/22	Wed 10/5/22
RUBBLIZE CONCRETE - ANTIGO	5 days	8 days	Tue 10/4/22	Tue 10/11/22
MILL/REMOVE RUBBLIZED CONCRETE - PWY/NELSON TRUCKING	5 days	8 days	Mon 10/10/22	Mon 10/17/22
TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	5 days	8 days	Tue 10/11/22	Tue 10/18/22
TRENCH DRAIN PLACE - NELSON CONCRETE	6 days	12 days	Thu 10/13/22	Mon 10/24/22
PREP SUBGRADE	5 days	8 days	Thu 10/13/22	Thu 10/20/22
PAVE (PRIME, 2 LIFT, TACK 2 LIFT) - CWA	5 days	8 days	Thu 10/20/22	Thu 10/27/22
TIE DOWN ANCHORS	3 days	3 days	Tue 10/25/22	Thu 10/27/22
AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Wed 10/26/22	Thu 10/27/22
MOBILIZE ZONE 6 - WA 11 CONCURRENT WORK WITH OTHER ZONE	8 days	14 days	Tue 8/2/22 ★	Mon 8/15/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Tue 8/2/22	Tue 8/2/22
PREPARE SURFACES	3 days	3 days	Tue 8/2/22	Thu 8/4/22
SEAL CRACKS	2 days	5 days	Thu 8/4/22	Mon 8/8/22
PCC JOINT REHAB	3 days	6 days	Wed 8/3/22	Mon 8/8/22
HMA SEAL COAT	3 days	3 days	Mon 8/8/22	Wed 8/10/22
PAVEMENT MARKINGS	2 days	5 days	Thu 8/11/22	Mon 8/15/22
MOBILIZE ZONE 7 - WA 02 (6 -10'S SCHEDULE)	8 days	9 days	Fri 10/28/22 ★	Sat 11/5/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Fri 10/28/22	Fri 10/28/22
ASPHALT REMOVAL - PWY/NELSON TRUCKING	2 days	2 days	Fri 10/28/22	Sat 10/29/22
RUBBLIZE CONCRETE - ANTIGO	1 day	1 days	Sat 10/29/22	Sat 10/29/22

REMOVE MILLED/RUBBLIZED CONCRETE & SUBGRADE	1 day	1 days	Mon 10/31/22	Mon 10/31/22
INSTALL UNDERDRAIN	2 days	2 days	Mon 10/31/22	Tue 11/1/22
PREP HEAVY PAVE SUBGRADE	2 days	2 days	Tue 11/1/22	Wed 11/2/22
GEOTEXTILE FABRIC	1 day	1 days	Wed 11/2/22	Wed 11/2/22
ROCK & PREP (P-209)	2 days	2 days	Wed 11/2/22	Thu 11/3/22
HEAVY PAVE (PRIME, 5" LIFT, TACK, 2 LIFT, TACK 2 LIFT) - CWA	1 day	1 days	Fri 11/4/22	Fri 11/4/22
PREP MILLED SUBGRADE	2 days	2 days	Thu 11/3/22	Fri 11/4/22
PAVE (PRIME, 2" LIFT, TACK, 2" LIFT) - CWA	1 day	1 days	Fri 11/4/22	Fri 11/4/22
AIRFIELD PAVEMENT MARKINGS	1 day	1 days	Sat 11/5/22	Sat 11/5/22
MOBILIZE ZONE 8 - WA 12	3 days	3 days	Tue 12/20/22 ★	Thu 12/22/22 ★
MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Tue 12/20/22	Tue 12/20/22
FINAL COAT OF AIRFIELD PAVEMENT MARKINGS	3 days	3 days	Tue 12/20/22	Thu 12/22/22