

Contractor Schedule

Updated 2/14/22

Disclaimer: Depending on weather and pre-construction assumptions.

ID	Task Mode	Task Name	Duration	Calendar Days	Start	Finish	Predecessors	to 6, M/T
1		NOTICE OF AWARD	1 day	1 days	Thu 9/23/21	Thu 9/23/21		
2		NOTICE TO PROCEED	1 day	1 days	Mon 1/3/22	Mon 1/3/22		
3		SUBMITTALS & PERMITTING	96 days	165 days	Mon 9/27/21	Thu 3/10/22	1	
4		HANGER DEMOLITION	12 days	21 days	Thu 3/17/22	Wed 4/6/22	2355+7 days	
5		MOBILIZE, ESC, DE-ENERGIZE AND TRAFFIC CONTROL	2 days	5 days	Thu 3/17/22	Mon 3/21/22	1	
6		DEMO BUILDING	10 days	16 days	Mon 3/21/22	Tue 4/5/22	555+1 day	
7		DEMOLIBLIZE	1 day	1 days	Wed 4/6/22	Wed 4/6/22	6	
8		DELAY DUE TO SEPA & DOE PERMITTING	5 days	5 days	Mon 2/14/22	Fri 2/18/22		
9		MOBILIZE ZONE 1 - WA 06, 09 & 10 (5-10'S SCHEDULE)	33 days	57 days	Mon 2/21/22	Mon 4/18/22	8	
10		WA 06	41 days	57 days	Mon 2/21/22	Mon 4/18/22		
11		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 2/21/22	Mon 2/21/22		
12		RUBBLIZE CONCRETE AT WA 6 & C4, C5, C6 - ANTIGO	2 days	2 days	Mon 2/21/22	Tue 2/22/22	1155	
13		ASPHALT REMOVAL - NELSON	1 day	1 days	Mon 2/21/22	Mon 2/21/22	1255	
14		REMOVE RUBBLIZED CONCRETE & SUBGRADE C4, C5, C6	9 days	11 days	Tue 2/22/22	Fri 3/4/22	1255+1 day	
15		SLOTTED DRAIN TIE-IN CONNECTION C4, C5, C6	5 days	7 days	Fri 2/25/22	Thu 3/3/22	1455+3 days	
16		PREP SUBGRADE C4, C5, C6	7 days	9 days	Tue 3/1/22	Wed 3/9/22	1455+5 days	
17		GEO FABRIC C4, C5, C6	2 days	2 days	Mon 3/7/22	Tue 3/8/22	1655+4 days	
18		ROCK C4, C5, C6 (P-154 & P-209)	6 days	8 days	Tue 3/8/22	Tue 3/15/22	1755+1 day	
19		CONCRETE & SLOTTED DRAINS C4, C5, C6 - NELSON CONCRETE	28 days	40 days	Thu 3/10/22	Mon 4/18/22	1855+2 days	
20		CONCRETE CURE - C4 (C5 AND C6 STAGGERED 14 CALENDAR DAYS EACH)	10 days	14 days	Thu 3/24/22	Wed 4/6/22	1955+10 days	
21		ROCK & PREP WA 06	3 days	3 days	Wed 4/6/22	Fri 4/8/22	18F5+15 days	
22		PAVE (PRIME, 2 LIFT, TACK 2 LIFT) - CWA	1 day	1 days	Mon 4/11/22	Mon 4/11/22	21	
23		WA 09 & WA 10	30 days	40 days	Mon 3/7/22	Fri 4/15/22	14	
24		RUBBLIZE CONCRETE AT WA 09 & WA 10 - ANTIGO	3 days	3 days	Mon 3/7/22	Wed 3/9/22		
25		ASPHALT REMOVAL - NELSON	1 day	1 days	Mon 3/7/22	Mon 3/7/22	2455	
26		REMOVE RUBBLIZED CONCRETE & SUBGRADE WA 09 & WA 10	12 days	16 days	Wed 3/9/22	Thu 3/24/22	2455+2 days	
27		PREP SUBGRADE	10 days	12 days	Mon 3/14/22	Fri 3/25/22	2655+3 days	
28		GEOTEXTILE WA 06 REMAINING, WA 09 & WA 10	3 days	5 days	Thu 3/24/22	Mon 3/28/22	2755+8 days	
29		ROCK & PREP (P-154 & P-209) WA 06 REMAINING, WA 09 & WA 10	10 days	14 days	Fri 3/25/22	Thu 4/7/22	2855+1 day	
30		TRENCH & SLOTTED DRAIN TIE IN - WA 10	3 days	5 days	Thu 3/17/22	Mon 3/21/22	2655+6 days	
31		CONCRETE TRENCH & SLOTTED - WA 10 - NELSON CONCRETE	5 days	5 days	Mon 3/21/22	Fri 3/25/22	3055+2 days	
32		STORM WA-10	4 days	4 days	Tue 3/22/22	Fri 3/25/22	30	
33		PCC SHOULDER PREP	2 days	4 days	Fri 4/1/22	Mon 4/4/22	2955+5 days	
34		PCC SHOULDER PLACE - NELSON CONCRETE	3 days	3 days	Tue 4/5/22	Thu 4/7/22	33	
35		PAVE (PRIME, 2" LIFT, TACK 2" LIFT) - CWA	4 days	6 days	Fri 4/8/22	Wed 4/13/22	34	
36		AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Wed 4/13/22	Thu 4/14/22	3555+3 days	
37		UTILITY ADJUSTMENTS	2 days	2 days	Wed 4/13/22	Thu 4/14/22	3555+3 days	
38		TIE DOWN ANCHORS	3 days	3 days	Wed 4/13/22	Fri 4/15/22	3555+3 days	
39		MOBILIZE ZONE 2 - WA 03 (6 -10'S SCHEDULE)	16 days	18 days	Mon 4/18/22	Thu 5/5/22		
40		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 4/18/22	Mon 4/18/22		
41		ASPHALT REMOVAL - PWY/NELSON TRUCKING	2 days	2 days	Mon 4/18/22	Tue 4/19/22	4055	
42		RUBBLIZE CONCRETE - ANTIGO	2 days	2 days	Mon 4/18/22	Tue 4/19/22	4055	
43		REMOVE RUBBLIZED CONCRETE	4 days	4 days	Tue 4/19/22	Fri 4/22/22	4255+1 day	
44		INSTALL UNDERDRAIN	3 days	3 days	Wed 4/20/22	Fri 4/22/22	42	
45		PREP HEAVY PAVE SUBGRADE	2 days	2 days	Thu 4/21/22	Fri 4/22/22	4355+2 days	
46		GEOTEXTILE FABRIC	1 day	1 days	Sat 4/23/22	Sat 4/23/22	4555+2 days	
47		ROCK & PREP (P-209)	1 day	1 days	Mon 4/25/22	Mon 4/25/22	46	
48		HEAVY PAVE (PRIME, 5" LIFT, TACK, 2 LIFT, TACK 2 LIFT) - CWA	2 days	2 days	Tue 4/26/22	Wed 4/27/22	47	
49		PREP STANDARD SUBGRADE	3 days	3 days	Tue 4/26/22	Thu 4/28/22	47	
50		GEOFABRIC	1 day	1 days	Fri 4/29/22	Fri 4/29/22	49	
51		ROCK & PREP (P-154 & P-209)	2 days	3 days	Sat 4/30/22	Mon 5/2/22	50	
52		PAVE (PRIME, 2" LIFT, TACK, 2" LIFT) - CWA	1 day	1 days	Tue 5/3/22	Tue 5/3/22	51	
53		AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Wed 5/4/22	Thu 5/5/22	5255+1 day	
54		MOBILIZE ZONE 3 - WA 07, 08 & EAST WA 05 (FULL REMOVAL)	24 days	42 days	Wed 5/4/22	Tue 6/14/22	52	
55		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Wed 5/4/22	Wed 5/4/22		
56		RUBBLIZE CONCRETE - ANTIGO	3 days	6 days	Wed 5/4/22	Mon 5/9/22	5555	
57		REMOVE RUBBLIZED CONCRETE & SUBGRADE	7 days	10 days	Mon 5/9/22	Wed 5/18/22	5655+2 days	
58		ASPHALT REMOVAL - PWY/NELSON TRUCKING	2 days	5 days	Thu 5/5/22	Mon 5/9/22	55	
59		TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	2 days	5 days	Thu 5/5/22	Mon 5/9/22	5655+1 day	
60		TRENCH DRAIN PLACE - NELSON CONCRETE	5 days	8 days	Tue 5/10/22	Tue 5/17/22	59	

Project: WW Regional Airport G Date: Mon 2/14/22

Task Split

Milestone Summary

Project Summary Inactive Task

Inactive Milestone Inactive Summary

ID	Task Mode	Task Name	Duration	Calendar Days	Start	Finish	Predecessors	to 6, MIT
61		INSTALL STRUCTURES & UNDERDRAIN	5 days	8 days	Tue 5/10/22	Tue 5/17/22	59	
62		RECONFIGURE WATER MAIN FIRE HYDRANT	3 days	6 days	Thu 5/19/22	Tue 5/24/22	57	
63		PREP SUBGRADE	6 days	12 days	Thu 5/19/22	Mon 5/30/22	57	
64		GEOTEXTILE FABRIC	2 days	2 days	Tue 5/31/22	Wed 6/1/22	63	
65		ROCK & PREP	5 days	8 days	Wed 6/1/22	Wed 6/8/22	64S5+1 day	
66		PAVE (PRIME, 2 LIFT, TACK 2 LIFT) - CWA	3 days	6 days	Thu 6/9/22	Tue 6/14/22	65	
67		AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Mon 6/13/22	Tue 6/14/22	66S5+1 day	
68		MOBILIZE ZONE 4 - WA 04 & 05	20 days	35 days	Thu 6/9/22	Wed 7/13/22	65	
69		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Thu 6/9/22	Thu 6/9/22		
70		INSTALL STORM & UNDERDRAIN	6 days	12 days	Thu 6/9/22	Mon 6/20/22	69S5	
71		ASPHALT REMOVAL - PWY/NELSON TRUCKING	3 days	6 days	Thu 6/9/22	Tue 6/14/22	69S5	
72		RUBBLIZE CONCRETE - ANTIGO	5 days	8 days	Tue 6/14/22	Tue 6/21/22	71S5+2 days	
73		MILL/REMOVE RUBBLIZED CONCRETE - PWY/NELSON TRUCKING	4 days	4 days	Mon 6/20/22	Thu 6/23/22	72S5+3 days	
74		TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	3 days	3 days	Mon 6/20/22	Wed 6/22/22	72S5+3 days	
75		TRENCH DRAIN PLACE - NELSON CONCRETE	5 days	8 days	Thu 6/23/22	Thu 6/30/22	74	
76		PREP CONCRETE HEAVY PAVE PADS SUBGRADE	2 days	2 days	Mon 6/27/22	Tue 6/28/22	73	
77		PREP SUBGRADE	3 days	6 days	Thu 6/23/22	Tue 6/28/22	74	
78		PAVE (PRIME, 2 LIFT, TACK 2 LIFT) & CONCRETE BASES - CWA	4 days	4 days	Mon 6/27/22	Thu 6/30/22	77S5+1 day	
79		TIE DOWN ANCHORS	3 days	3 days	Mon 7/4/22	Wed 7/6/22	78	
80		PLACE CONCRETE HEAVY PAVE - NELSON CONCRETE	3 days	6 days	Wed 6/29/22	Mon 7/4/22	78S5+2 days	
81		PREP HEAVY PAVE SUBGRADE	2 days	2 days	Wed 6/29/22	Thu 6/30/22	77	
82		GEOFABRIC	1 day	1 days	Mon 7/4/22	Mon 7/4/22	81	
83		ROCK (6" BASE COURSE)	3 days	3 days	Tue 7/5/22	Thu 7/7/22	82	
84		PAVE (PRIME, 5" LIFT, TACK, 2" LIFT, TACK, 2" LIFT) - CWA	2 days	2 days	Mon 7/11/22	Tue 7/12/22	83	
85		AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Tue 7/12/22	Wed 7/13/22	84S5+1 day	
86		MOBILIZE ZONE 5 - WA 01	17 days	29 days	Thu 7/14/22	Thu 8/11/22	85	
87		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Thu 7/14/22	Thu 7/14/22	85	
88		INSTALL STORM & UNDERDRAIN	8 days	14 days	Thu 7/14/22	Wed 7/27/22	87S5	
89		ASPHALT REMOVAL - PWY/NELSON TRUCKING	4 days	7 days	Thu 7/14/22	Wed 7/20/22	87S5	
90		RUBBLIZE CONCRETE - ANTIGO	5 days	8 days	Tue 7/19/22	Tue 7/26/22	89S5+2 days	
91		MILL/REMOVE RUBBLIZED CONCRETE - PWY/NELSON TRUCKING	5 days	8 days	Mon 7/25/22	Mon 8/1/22	90S5+3 days	
92		TRENCH DRAIN TIE-IN CONNECTION & PREP FOR CONCRETE	5 days	8 days	Tue 7/26/22	Tue 8/2/22	88S5+6 days	
93		TRENCH DRAIN PLACE - NELSON CONCRETE	6 days	12 days	Thu 7/28/22	Mon 8/8/22	92S5+2 days	
94		PREP SUBGRADE	5 days	8 days	Thu 7/28/22	Thu 8/4/22	91S5+3 days	
95		PAVE (PRIME, 2 LIFT, TACK 2 LIFT) - CWA	5 days	8 days	Thu 8/4/22	Thu 8/11/22	94S5+4 days	
96		TIE DOWN ANCHORS	3 days	3 days	Tue 8/9/22	Thu 8/11/22	95S5+2 days	
97		AIRFIELD PAVEMENT MARKINGS	2 days	2 days	Tue 8/9/22	Wed 8/10/22	95S5+2 days	
98		MOBILIZE ZONE 6 - WA 11	8 days	11 days	Mon 6/20/22	Thu 6/30/22	69S5+5 days	
99		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 6/20/22	Mon 6/20/22		
100		PREPARE SURFACES	3 days	3 days	Mon 6/20/22	Wed 6/22/22	99S5	
101		SEAL CRACKS	2 days	2 days	Wed 6/22/22	Thu 6/23/22	100S5+2 days	
102		PCC JOINT REHAB	3 days	3 days	Tue 6/21/22	Thu 6/23/22	99	
103		HMA SEAL COAT	3 days	6 days	Thu 6/23/22	Tue 6/28/22	101S5+1 day	
104		PAVEMENT MARKINGS	2 days	2 days	Wed 6/29/22	Thu 6/30/22	103	
105		MOBILIZE ZONE 7 - WA 02 (6-10'S SCHEDULE)	8 days	9 days	Thu 8/11/22	Fri 8/19/22	97	
106		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Thu 8/11/22	Thu 8/11/22	104	
107		ASPHALT REMOVAL - PWY/NELSON TRUCKING	2 days	2 days	Thu 8/11/22	Fri 8/12/22	106S5	
108		RUBBLIZE CONCRETE - ANTIGO	1 day	1 days	Fri 8/12/22	Fri 8/12/22	107S5+1 day	
109		REMOVE MILLED/RUBBLIZED CONCRETE & SUBGRADE	1 day	1 days	Sat 8/13/22	Sat 8/13/22	108	
110		INSTALL UNDERDRAIN	1 day	1 days	Sat 8/13/22	Sat 8/13/22	108	
111		PREP HEAVY PAVE SUBGRADE	2 days	2 days	Mon 8/15/22	Tue 8/16/22	109	
112		GEOTEXTILE FABRIC	1 day	1 days	Tue 8/16/22	Tue 8/16/22	111S5+1 day	
113		ROCK & PREP (P-209)	2 days	2 days	Tue 8/16/22	Wed 8/17/22	112S5	
114		HEAVY PAVE (PRIME, 5" LIFT, TACK, 2 LIFT, TACK 2 LIFT) - CWA	1 day	1 days	Thu 8/18/22	Thu 8/18/22	113	
115		PREP MILLED SUBGRADE	2 days	2 days	Wed 8/17/22	Thu 8/18/22	111	
116		PAVE (PRIME, 2" LIFT, TACK, 2" LIFT) - CWA	1 day	1 days	Thu 8/18/22	Thu 8/18/22	115S5+1 day	
117		AIRFIELD PAVEMENT MARKINGS	1 day	1 days	Fri 8/19/22	Fri 8/19/22	116	
118		MOBILIZE ZONE 8 - WA 12	3 days	3 days	Mon 10/3/22	Wed 10/5/22	116FS+31 days	
119		MOBILIZE, ESC AND TRAFFIC CONTROL	1 day	1 days	Mon 10/3/22	Mon 10/3/22		
120		FINAL COAT OF AIRFIELD PAVEMENT MARKINGS	3 days	3 days	Mon 10/3/22	Wed 10/5/22	119S5	

Project: WW Regional Airport G Date: Mon 2/14/22

Task Split

Milestone Summary

Project Summary Inactive Task

Inactive Milestone Inactive Summary